

Metallic Mining Work Group: Environmental Review Time Frame (August 2004)

(Schedule is considered "realistic" assuming complete project information is available.)

(Where state and federal have different time frames, the schedule reflects the longer of the two time frames; days are in calendar days.)

ID	Task Name	Year -2		Year -1		Year 1		Year 2		Year 3	
		H2	H1	H2	H1	H2	H1	H2	H1	H2	
1	1 Background Data Collection, Studies/Assessments/Evaluations (up to 18 months; see Table 1)	[Gantt bar spanning from start of Year -2 to end of Year 1]									
8	2 Environmental Review	[Gantt bar spanning from start of Year 1 to end of Year 2]									
9	2.1 Environmental Assessment Worksheet	[Gantt bar spanning from start of Year 1 to end of Year 1]									
20	2.2 RGU "Clock" Officially Starts	[Gantt bar spanning from start of Year 1 to end of Year 1]									
39	2.3 State Environmental Impact Statement (with Federal issues/time frames included)	[Gantt bar spanning from start of Year 1 to end of Year 2]									
55	3 DNR Permit to Mine	[Gantt bar spanning from start of Year -1 to end of Year 2]									
56	3.1 DNR participates in environmental review; tracks issues/resolutions related to permits	[Dotted Gantt bar spanning from start of Year 1 to end of Year 1]									
57	3.2 DNR Permit to Mine	[Gantt bar spanning from start of Year -1 to end of Year 2]									
91	3.3 DNR Water Appropriations Permit	[Gantt bar spanning from start of Year -1 to end of Year 2]									
98	3.4 DNR Dam Safety Permit	[Gantt bar spanning from start of Year -1 to end of Year 2]									
105	3.5 DNR Protected Waters Permit	[Gantt bar spanning from start of Year -1 to end of Year 2]									
112	4 Corps of Engineers Section 404 Wetlands Permit	[Gantt bar spanning from start of Year -1 to end of Year 2]									
122	5 Air Emission Facility Permit	[Gantt bar spanning from start of Year -1 to end of Year 2]									
148	6 Water Quality (NPDES/SDS) Permits	[Gantt bar spanning from start of Year -1 to end of Year 2]									
168	7 Additional MPCA Permits	[Gantt bar spanning from start of Year 1 to end of Year 1]									
169	7.1 Solid Waste	[Gantt bar spanning from start of Year 1 to end of Year 1]									
171	7.2 Above Ground Storage Tanks	[Gantt bar spanning from start of Year 1 to end of Year 1]									
173	7.3 Hazardous Waste (Treating, storing (> 90 days), disposing)	[Gantt bar spanning from start of Year 1 to end of Year 1]									


Project: Minnesota Permits Date: Tue 8/31/04	Task		Summary		Rolled Up Progress		Project Summary	
	Progress		Rolled Up Task		Split		External Milestone	
	Milestone		Rolled Up Milestone		External Tasks		Deadline	

Metallic Mining Work Group: Environmental Review Time Frame (August 2004)

(Schedule is considered "realistic" assuming complete project information is available.)

(Where state and federal have different time frames, the schedule reflects the longer of the two time frames; days are in calendar days.)

ID	Task Name	Year -2			Year -1		Year 1		Year 2		Year 3
		H2	H1	H2	H1	H2	H1	H2	H1	H2	H1
175	7.4 Hazardous Waste (generation only)										



Project: Minnesota Permits
Date: Tue 8/31/04

Task		Summary		Rolled Up Progress		Project Summary	
Progress		Rolled Up Task		Split		External Milestone	
Milestone		Rolled Up Milestone		External Tasks		Deadline	